

# HPC Major Projects Sept FY 2009/10 Narrative

No.	Project name	Commentary
MP3	On-boarding of Practitioner Psychologists	<ul style="list-style-type: none"> <li>Project closed</li> </ul>
MP24	Stannary street	<ul style="list-style-type: none"> <li>Final invoice has been received, project closed</li> </ul>
MP34	Online Applications and Renewals Phase 1	<ul style="list-style-type: none"> <li>Leased line is due to be installed on 5<sup>th</sup> September</li> <li>UAT has progressed well however a number of additional requirements have been identified which has required the period to be extended</li> <li>Issues with the infrastructure build have also been encountered</li> <li>The combined result of these issues has led to the project being required to be extended by 6 weeks.</li> <li>Roll date to be extended to November, project closure to be extended to December _____</li> <li>Further to the above 6 week delay that was confirmed at the time of writing the report, a further 2 week delay is being anticipated</li> <li>This has been caused by the installation of the leased line being delayed until 25<sup>th</sup> September. This is based on the telecoms suppliers proposed schedule, which has seen 3 previous slippages during the course of the project.</li> <li>Roll-out date therefore to be extended to mid – November, project closure to be extended to mid-December</li> <li>Project completion and roll out dates will be communicated at the next Finance and Resources meeting</li> </ul>

# HPC Major Projects 2009/10 Scorecard

No.	Prior ity	Project name	Project Description	Project Sponsor	Project Lead	Project Brief	Project Plan	Business Reqs (if IT)	09/10 Budget*	Due Date	Status
MP3	2b	On-boarding of the Practitioner Psychologists	On-boarding of the Practitioner Psychologists	G Ross-Sampson	R Houghton	Y	Y	Y	£100(C) £144(O)	14/12/08 10/02/09 10/07/09 03/09/09	Project closed
MP4	2b	On-boarding of Hearing Aid Council	Absorption of the Hearing Aid Council	G Ross-Sampson	R Houghton	Y	Y	N	£55(C) £27(O)	01/04/09 01/04/10 29/05/10	
MP24	2d	Stannary street	Refurbishment of Stannary Street building	M Seale	S Hall	N	N	N		31/01/08 10/03/08	Project closed
MP34	4	Online Applications and Renewals Phase 1	Providing registrants the ability to renew online	M Seale	G Ross-Sampson	Y	Y	Y	£300 (C) £128(O)	20/03/09 01/11/09 15/11/09	
MP31	2a	Vetting and Barring Scheme Phase 1 – applicants	Operational and technology changes to comply with the requirements of the Independent Safeguarding Authority protecting children and vulnerable adults	Marc Seale	Kelly Johnson	Y	Y	N	£15(C) £28(O)	30/09/10	
MP35	2c	Registration fee changes 2011	Implementation of updated fees	Marc Seale	Gary Butler	Y	Y	N	£8 (O)	30/04/10	

**Key:**

Green – Project is due to meet deadline

Amber – Indications are that it is probable that project will miss deadline

Red – Project has missed deadline

Date  
2007-05-31

Ver.  
a

Doc Type  
AOD

Title  
Project summary 2007-8 May

Status  
Draft  
DD: None

Int. Aud.  
Public  
RD: None



Status of project has improved since last reporting cycle

Status of project is static since last reporting cycle

Status of project has declined since last reporting cycle

\* All amounts in £000's

(C) = Capex

(O) = Opex

# HPC Major Projects 2009/10 Scorecard

No.	Priority	Project name	Project Description	Project Sponsor	Project Lead	Project Brief	Project Plan	Business Reqs (if IT)	08/09 Budget*	Due Date	Status
MP36	4	FTP case management system Phase 1	Analysis of the technology solutions available that would allow the FTP department to work from a single case management system	Marc Seale	Kelly Johnson	Y	Y	N	£134(C) £11 (O)	30/04/09	
MP37	4	Renewals cycle review	Operational review of current renewal cycle dates to assess if there would be a benefit in changing the dates to remove the peaks and troughs in the renewal cycle	Greg Ross Sampson	Richard Houghton	Y	Y	N	£12 (C)	28/02/10	
MP38	5	Transfer of IT hosting provision	Transfer of the HPC IT Continuity and Web services to an alternate supplier	Marc Seale	Guy Gaskins				£15(C) £74 (O)		To be initiated Sept 09

**Key:**

Green – Project is due to meet deadline

Amber – Indications are that it is probable that project will miss deadline

Red – Project has missed deadline



Status of project has improved since last reporting cycle



Status of project is static since last reporting cycle



Status of project has declined since last reporting cycle

\* All amounts in £000's

(C) = Capex

(O) = Opex